Green Line TransformationConstruction Project Updates



Week in Review and LookaheadFriday, August 5, 2022

In coordination with the Orange Line Surge, there will be a service diversion between Government Center and Union Square from Monday, August 22 – Sunday, September 18. This will allow for final phase construction work on the Medford branch of GLX, as well as the removal of the speed restriction across the Lechmere Viaduct. **Read more here**

Prep work for <u>Green Line Train Protection and Track Upgrades</u> on the E Branch will conclude tonight, and construction begins Saturday, August 6th. During this 16-day full access closure, technicians will install <u>GLTPS</u> train protection equipment along the entire branch track alignment, and renew track in order to enhance safety and improve reliability for Green Line riders. <u>Click here for the latest video update</u>, and read below for more info



Green Line Track Upgrades





<u>Green Line Track Upgrades:</u> From June through October, we'll complete over 10,000 feet of track upgrades on the B, C, D, and E branches alongside work on the <u>Green Line Train Protection System (GLTPS)</u>

- ✓ This Week | Crews welded rail in preparation for construction on the E Branch
- Lookahead | From Saturday, August 6 to Sunday, August 21, technicians will install GLTPS Train
 Protection kits in the tunnel, attach speed sensors to the track and replace more than 2,500 feet of
 track between Longwood Ave and Brigham Circle, at the Northeastern siding track, and the Heath
 St loop. The GLT team will also collaborate with other stakeholders and MBTA departments to
 complete extra work in order to amplify the results of this construction

2022 Construction Schedule

- ✓ B Branch (Boston College Kenmore): Monday, June 20 Friday, July 1
- ✓ C Branch (Cleveland Circle Kenmore): Monday, July 11 Friday, July 22
- **E Branch** (Heath St Copley): Saturday, August 6 Sunday, August 21
- **D Branch** (Riverside Kenmore): Saturday, September 24 Sunday, October 30